

Ramsey County Board Workshop:

Ramsey County Transit Portfolio - Status and Financial Projection

Economic Growth and Community Investment Service Team

October 8, 2019

1:30 p.m.

220 Courthouse, Large Conference Room

Agenda

1. Introduction Johanna Berg, EGCI Deputy

County Manager

2. Presentation Brian Isaacson, Public Works

Deputy Director

George Hardgrove, EGCI Service

Team Controller

3. Discussion, Questions County Board

4. Recent Transportation Advisory Brian Isaacson, Public Works

Board Solicitation Changes Deputy Director



Ramsey County Transit Portfolio Status and Financial Projection

October 8, 2019



Goals

- Update the County Board on program management, assumptions, risks and affordability
- Seek County Board endorsement of staff direction
- Establish the annual transit portfolio review process



Systems and Structures in Place to Manage Cost

- Safeguards
 - Highly managed process
 - Federal
 - State
 - Local
- Funding limitations
- Multilayered governance structure




Major Project Assumptions

- Projects are operational by 2032
 - Gold Line (2024)
 - Rush Line (2026)
 - Riverview (2032)
- County partner capital and operating contributions are made
- Federal funds are received
- Federal funding lag is financed by the Met Council
- Met Council pays 50% of the net operating costs
- Regional guidelines used for ridership estimates and farebox recovery




Project Risks

- Federal pressure to increase local share of project cost
- Revenue stability
 - Sales Tax/Regional Railroad Authority levy
 - County bonding
 - State funds (operations and capital)
- Cyclical ridership (regionally and nationally)
- Federal elections and administrative stability
- Met Council assumption of the project
- Municipal consent





Project Development Progression Increases Certainty



Project Development Process



Gold Line Estimates

- Project budget of \$461M
 - Ramsey County \$121M (26.2%)
 - Washington County \$121M (26.2%)
 - Federal government \$207M (45%)
 - CTIB/State of Minnesota \$12M (2.6%)
- Project will be complete in 2024, Met Council begins operations
- Ramsey County operating cost will be \$1.4M/yr escalated at 3%/yr from the county sales tax



Rush Line Estimates

- Project budget of \$511M
 - Ramsey County \$261M (51%)
 - Federal government \$250M (49%)
- Project will be complete in 2026, Met Council to begins operations
- Ramsey County operating cost will be \$4.25M/yr escalated at 3%/yr from the county sales tax



Riverview Estimates

- Project budget of \$2.08B
 - Ramsey County \$743M (35.7%)
 - Hennepin County \$318M (15.3%)
 - Federal Government \$1.019B (49%)
- Project will be complete in 2032, Met Council begins operations
- Ramsey County operating cost will be \$8.5M/yr, escalated at 3%/yr from the county sales tax



Financial Modeling Assumptions

- Ramsey County Transit Sales Tax
 - \$42M/yr escalated at .5% a year until 2028, no escalation after 2028
- Regional Railroad Authority Levy
 - \$27M/yr
 - At \$25M in 2020 and \$27M in 2021. No revenue escalation after 2021
- Bonding for capital needs
 - \$75M (Regional Railroad Authority) in 2025
 - \$500M (County) in 2026
- County Levy
 - No use of general county levy assumed for capital or operating costs



Financial Implications

- 2045
 - Debt financing for Gold Line, Rush Line and Riverview utilizes all available funds until 2045
- 2045-2053
 - Operations and debt service utilize the majority of available funds
- 2053
 - Debt is paid off



Key Takeaways

- Conservative, responsible and regionally consistent modeling
- Worked with Baker Tilly on the Financial modeling
- We can implement the projects within the portfolio over the next 30 years based on current assumptions and understanding of risks
- All available funding is needed until 2045



Questions/Discussion